It.No	Description of work	Unit	BOQ Qty	Upto date Qty	% of Work Completed	Progress Chart 20%	40%	60%	80%	100%
63	Providing 250mm dia PVC Pipe 6kg/cm SE PRED Approved Rate	Rmtr	36.00	36.00	100					
64	Providing and fixing 160mm Borewell Cap P. iii, I No. 85	Rmtr	2.00	2.00	100					
65	Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm	No	2.00	2.00	100					
66	Supplying of ISI marked galvanized mild steel tube (continously welded electric resistance welded (ERW) high	Rmtr	500.00	500.00	100					
67	Heavy Duty Collar 50 mm dia	No	88.00	88.00	100					
68	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with	Mtr	1000.00	1,000.00	100					
69	Erection of pumpset including aligning and balancing with all necessary erection materials and labour including supply and	Nos	2.00	2.00	100					
70	Supplying and fixing 20"x20"x2.5" polished wood board made of not less than 15mm thick plank on both sides with planks	Each	2.00	2.00	100					
71	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except	Mtr	60.00	60.00	100					

TEJUS CONSULTANTS

Consultant

S.No	Description of work	Unit	BOQ Qty	Upto date Qty	% of Work Completed	Progress Chart 20%	40%	60%	80%	100%
72	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In	Mtr	60.00	60.00	100					
73	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.(As	Mtr	50.00	50.00	100					
74	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with	Mtr	8.00	8.00	100					
75	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound	No	2.00	2.00	100					
76	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm	No	2.00	2.00	100					
77	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and	No	12.00	12.00	100					
78	KSRB 13-7.1-4: Providing and fixing in position 50mm nominal bore gun metal non-return valve horizontal type of approved make	No	2.00	2.00	100					
79	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of	No	2.00	2.00	100					
80	Supplying and fixing 50mm dia GI X nipple with ISI mark with all lead and lift loading unloading and labour charges etc complete	No	8.00	8.00	100					

TEJUS CONSULTANTS

Consultant

S.No	Description of work	Unit	BOQ Qty	Upto date Qty	% of Work Completed	Progress Chart 20%	40%	60%	80%	100%
81	Supplying shunt capaitors conforming to IS 2834, 3phase 400/440 volts grade for power factor improvement of rotating	No	2.00	2.00	100					
82	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type	No	2.00	2.00	100					
83	Fabricating supplying and mounting MS box made out ... SWG suitable for floor / wall mounting, fully weather proof with	No	43800.00	43,800.00	100					
84	Supplying and delivery at site brand new star / Essen/ Lotus/Sun shines/Adarsh/ GK Controls best indigenous make combined energy	No	2.00	2.00	100					
85	Earthwork excavation for pipeline trenches including deporiting or bank up to a lead of 50 mtrs including shiriry and statting	Cum	54.00	54.00	100					
86	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and incluidng lowring into trenches, laying true	Rmtr	120.00	120.00	100					
87	Refilling the basement and pipeline treanches with secleted available earthe for trench excavation including authority	Cum	54.00	54.00	100					
88	KSRB 13.6.3-6 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 50mm nominal bore	Each	4.00	4.00	100					
89	KSRB 2-2.2 : Earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical	Cum	18.91	18.91	100					

TEJUS CONSULTANTS

Consultant

It.No	Description of work	Unit	BOQ Qty	Upto date Qty	% of Work Completed	Progress Chart 20%	40%	60%	80%	100%
90	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180 kgs with 40mm and	Cum	3.10	3.10	100					
91	KSRB 5.2.3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone	Cum	7.47	7.47	100					
92	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of	Cum	3.31	3.31	100					
93	KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in	Cum	12.97	12.97	100					
94	KSRB 5-11 : Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200 mm having block	Sqm	47.89	47.89	100					
95	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320 kgs, with	Cum	8.67	8.67	100					
96	KSRB 4.2.10 : Providing and laying in position reinforced cement concrete ofmix M20 with OPC cement @ 24kgs, with 12	Sqm	0.03	0.03	100					
97	KSRB 4.9.1: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in	MT	0.74	0.74	100					
98	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical	Sqm	56.84	56.84	100					

TEJUS CONSULTANTS

Consultant

Sl.No	Description of work	Unit	BOQ Qty	Upto date Qty	% of Work Completed	Progress Chart 20%	40%	60%	80%	100%
99	KSRB 4-6.10 : Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges	Sqm	2.70	2.70	100					✓
100	KSRB 15.3.13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners	Sqm	16.50	16.50	100					
101	KSRB 15.3.11 :Providing 20mm thick cement plaster in single coat with cement mortar 1:4, to stone masonry including rounding off	Sqm	41.16	41.16	100					
102	KSRB 15-7 : Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing	Sqm	57.66	57.66	100					
103	KSRB 15.3.9: Providing 18mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off	Sqm	62.52	62.52	100					
104	KSRB 15-14.1 : Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface	Sqm	80.16	80.16	100					
105	KSRB 15-16.1: providing and finishing external walls in tow coats with water proof cement paint of approve brand and shade	Sqm	62.52	62.52	100					
106	KSRB 15-18.2 : Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal	Sqm	19.44	19.44	100					
107	Providing and fixing Special make glazed Vitrified tiles (Granomite finis) of approved make, quality and colour of sized	Sqm	39.14	39.14	100					

TEJU CONSULTANTS

Consultant

It.No	Description of work	Unit	BOQ Qty	Upto date Qty	% of Work Completed	Progress Chart 20%	40%	60%	80%	100%
108	Providing and laying/fixing cement base, precast pre polished cement concrete, designer tiles 25mm thick conforming to IS 1237	Sqm	0.00	0.00	0					
109	KSRB 7.7 : Providing and fixing in position in cement concrete 1:3:6 steel glazed windows and ventilators side hung/top hung	Sqm	1.44	1.44	100					
110	KSRB: 7.5 Providing and fixing pull and push type rolling shutters of approved make out of 18 guage, 75mm wide cold rolled steel laths	Sqm	3.60	3.60	100					
111	Providing revsrse osmosis system to cover 2000 Liters of High TDS water per hour with RAW WATER PUMP, SAND MEDIA	Nos	0.00	0.00	0					
112	Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor	Point	2.00	2.00	100					
113	Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor	Point	2.00	2.00	100					
114	Supplying and flush mounting teak wooden box without front plank, made of not less than 12mm thick wood, after due groove cutting,	Each	12.00	12.00	100					
115	Supplying and flush mounting teak wooden box without front plank, made of not less than 12mm thick wood, after due groove cutting,	Each	6.00	6.00	100					
116	Supplying and flush mounting teak wooden box without front plank, made of not less than 12mm thick wood, after due groove cutting,	Each	6.00	6.00	100					

TEJUS CONSULTANTS

Consultant

Sl.No	Description of work	Unit	BOQ Qty	Upto date Qty	% of Work Completed	Progress Chart 20%	40%	60%	80%	100%
117	Supplying 4mm thick plastic sheet with necessary nitches for fixing switches, regulators etc., and fixing on existing wooden or metal	Sqcm	6600.00	6,600.00	100					
118	Extra for Groove cutting in brick wall/CC floor to the suitable depth for concealing of Conduit/GI pipe and plastering, finishing upto wall	Mtr	10.00	10.00	100					
119	Supplying heavy gauge PVC Conduit Pipe 19/20 mm dia 2 mm thick with suitable size bends, metal junction boxes adhesive	Mtr	10.00	10.00	100					
120	Supplying and fixing PBBC/Bakelite straight or slant batten holder and wiring with 60w/230 volts lamps. (Page No.	Each	2.00	2.00	100					
121	Supplying patti type fluorescent tube light fitting of 2' - suitable for 14 watts fluorescent tube fitting, made out of M.S. Sheet and stove	Each	2.00	2.00	100					
122	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance	Mtr	5.00	5.00	100					
123	Supplying and fixing cast Aluminum round or oblong type bulk head fitting with GI wire guard, glass cover with 60/100	Each	4.00	4.00	100					
124	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm	No	1.00	1.00	100					
125	LED Street light.Supply of LED Streetlight with pressure die cast aluminum housing body with optimal heat sink for better	Each	117.00	117.00	100					

TEJU CONSULTANTS

Consultant

Sl.No	Description of work	Unit	BOQ Qty	Upto date Qty	% of Work Completed	Progress Chart 20%	40%	60%	80%	100%
126	Supplying and Fixing of.....mm dia class A GI pipe bracket up to 2 mtrs long bent at suitable angle and fixing to this bracket	Each	182.00	117.00	64					
127	Wiring for lighting/power circuit using one of PVC insulated 1100v grade stranded Aluminium unsheathed wire single core/multi	Each	600.00	585.00	98					
128	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except	Per Mtr	200.00	200.00	100					
129	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In	Per Mtr	200.00	200.00	100					
130	Thiristor based single/ Three phase smart street light control and monitoring system Remotely control and and monitorable smart	Each	30.00	30.00	100					
131	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes25 sqmm Long Barrel	Each	72.00	72.00	100					

TEJUS CONSULTANTS

Consultant

S. No	Description of work	Unit	BOQ Qty	Upto date Qty	% of Work Completed	Progress Chart 20%	40%	60%	80%	100%
	Extra Items									
E1	KSRRB 300-6. Excavation in soft rock / ordinary rock without blastingfor formation of roads including stacking neatly, to	Cum	169.71	169.71	100					
E2	Providing and laying reinforced cement concrete pipe NP3 of 450mm dia for culverts including pointing ends, and fixing collars	Rmtr	570.90	570.90	100					
E3	KSRRB 2.6:Providing and filling Stone Dust in trenches to required depth including watering ramming with all leads and lift. complete as	Cum	339.42	339.42	100					
E4	KSRB 4-1.4 : Providing and laying in position plain cement concrete of Mix 1:5:10 with OPC @ 160kgs, with 40mm and down size	Cum	86.25	86.25	100					

TEJUS CONSULTANTS

Consultant

Consultant